



**HENDRIX**  
COLLEGE  
Campus Sustainability  
Fund Committee

William O'Brochta, Chair and Chief Sustainability Officer  
Box 3915 • (540) 525-6607 • CSFC@Hendrix.edu • Hendrix.edu/CSFC

## Project Status Report

This Project Status Report form must be completed not less than once per semester. E-mail the completed form to CSFC@Hendrix.edu. This form also serves as one of the two forms to be submitted at the conclusion of the project, the other being the Project Completion Report.

Project Title: Electric Vehicle Charging Station  
Initial Application Date: April 3, 2017  
Today's Date: October 4, 2017  
Primary Applicant Name: Peter L. Gess  
Total Funding Amount: \$13,000

Current Project Balance: \$0  
Current Percent of Project Completed: 100%  
Projected Completion Date: August 31, 2017

### **1. Project Performance**

Quantify or estimate all fields below that are applicable.

Gasoline Saved: In the first month of use, approximately 50 gallons of gas have been saved.

Media Mentions: Hendrix Communications is working on a press release now.

Students Affected: Only 1 student has used the station to date. This number will grow as more and more purchase EVs.

Users: 3 unique users so far.

Waste Diverted: In the first month of use, the station prevented the release of 137 kg of greenhouse gases. According to ChargePoint, that's the equivalent of planting 5 trees and letting them grow for 10 years.

### **2. Milestones**

Describe parts of the project completed during this semester.

Site preparation was completed by mid-August. Installation of equipment was completed on August 31, 2017, just as the semester was getting underway. The station was available for use beginning the same day.

Policy for use of the station was crafted during the semester.

**3. Challenges**

Describe obstacles have you faced in working on the project this semester.

None.

**4. Changes**

Describe any changes that have taken place to the project or if any changes are imminent.

None.